



Ogle County Highway Department Road & Bridge Committee Meeting Minutes

August 13, 2019

- I. Call to Order
 - A. Meeting called to order at 8:00 AM by Chairman Hopkins at the Ogle County Courthouse, Room 100.
Members present: Stan Asp, Lloyd Droege, Rick Fritz and Lyle Hopkins.
Others present: Jeremy Ciesiel, County Engineer, Kenny Lowry, Deb Lowry
 - B. Chairman Hopkins temporarily suspended the meeting at 8:02 A.M. to allow the Grand Detour Township Road Commissioner to hold a hearing for the vacation of a right-of-way in Grand Detour Township.
 - C. Chairman Hopkins reconvened the Committee meeting at 8:15 A.M.

- II. Approval of Minutes
 - A. Reviewed July 9, 2019 Road & Bridge Minutes.
 1. Motion to approve minutes by – Stan Asp
 2. Motion seconded by – Rick Fritz
 3. Vote – All in favor

- III. Reviewed Bills and Payroll
 - A. Motion to approve Highway Dept bills, credit card and payrolls by – Rick Fritz
 - B. Motion seconded by – Lloyd Droege
 - C. Vote – All in favor

- IV. Received Bids
 - A. Purchase of a full-size ¾-ton crew cab pickup truck with trade-in
 1. The County Engineer reviewed the submitted bid vehicles. The lowest priced vehicle submitted met all of the specifications.
 2. Motion to award low bid that met specifications submitted by Jeff Perry Auto Group by – Rick Fritz
 3. Motion seconded by – Stan Asp
 4. Discussion: Rick Fritz asked if the highway department ever sells used vehicles outright or if we always trade in vehicles. The County Engineer answered that the Highway Department usually trade-in used vehicles, but have also had bid openings in the past.
 5. Vote – All in favor

- B. Purchase of a full-size chassis cab for use as a sign truck with trade-in
 - 1. The County Engineer reviewed the submitted bid vehicles. The lowest priced vehicle submitted met all of the specifications.
 - 2. Motion to award low bid that met specifications submitted by Jeff Perry Auto Group by – Stan Asp
 - 3. Motion seconded by – Lloyd Droege
 - 4. Discussion: Rick Fritz asked what is being traded in. The County Engineer answered that it is a Ford F-450 that is used by our sign technician.
 - 5. Vote – All in favor
- V. Petitions & Resolutions
 - A. Petition for Vacation for the vacation of a portion of unimproved Water St south of Walnut Street in the unincorporated town of Grand Detour in Grand Detour Township.
 - 1. Motion to accept petition by – Rick Fritz
 - 2. Motion seconded by – Stan Asp
 - 3. Vote – All in favor
 - B. Resolution for Vacation of a portion of unimproved Water St south of Walnut St in the unincorporated Town of Grand Detour in Grand Detour Township.
 - 1. Motion to approve the resolution by – Stan Asp
 - 2. Motion seconded by – Rick Fritz
 - 3. Vote –All in favor
- VI. Business & Communications
 - A. Unfinished Business
 - 1. Project Status Report (see attached)
 - 2. Warning lights for the Chana Rd/Flagg Rd intersection have yet to be delivered. Once they arrive, the Highway Department will proceed with the installation of the new stop signs on Chana Road.
 - B. New Business
 - 1. I.A.C.E. Legislative Committee – Per IDOT, they are anticipating that the \$30 Million cut in local agency programs will be re-instituted by an appropriation during the veto session in November. Still no report on how the \$650 Million in bonded money will be distributed.
 - 2. County Engineer went over the 2020 Budgets with the Road & Bridge Committee.
 - 3. A Highway Department employee retired last week. The County Engineer will advertise for a replacement shortly. He would like to have the position filled in the Fall prior to preparation for snow plow season.

Road & Bridge Committee Minutes
August 13, 2019

4. Next Meeting – **Tuesday, September 10, 2019, @ 8:00 AM,**
Ogle County Courthouse, Room 100
Lettings: 2019-2020 Ice Abrasives

- VII. Public Comment
A. None

- VIII. Meeting adjourned at 9:02 A.M. by Chairman Hopkins.
Minutes submitted by Jeremy A. Ciesiel, PE



Ogle County Highway Department
Road & Bridge Committee
Project Status

August 2019
Project Status

1. 2019 Structure Repairs – Various Roads (Contractor: Civil Constructors)
 - a. Freeport Rd & Woodlawn Rd repairs under way.
 - b. Work completed: \$61,000. Remaining work: \$118,000
2. Brush Rd / Bluff Rd Bridge Replacement (Contractor: Martin & Company Excavating)
 - a. Culvert construction complete. Working on backfilling and channel excavation.
 - b. Work completed: \$262,000. Remaining work: \$165,300
3. Montague Rd Gutter Relocations (Contractor: N-TRAK Group, LLC)
 - a. Project complete.
 - b. Work completed: \$193,265. Remaining work: \$0
4. Freeport Rd Overlay (Contractor: Martin & Company Excavating)
 - a. Project complete.
 - b. Work completed: ~\$618,000. Remaining work: \$0
5. Flagg Rd Microsurfacing (Contractor: A.C. Paving & Striping Co)
 - a. Microsurfacing complete. Striping to be completed by 8/10/19.
 - b. Work completed: \$150,000. Remaining work: \$30,000
6. County Seal Coat (Contractor: Civil Constructors, Inc.)
 - a. County seal coat is complete.
 - b. Work completed: ~\$410,000. Remaining work: ~\$0.
7. Township/Village Seal Coat (Contractors: Civil, Steffens 3D, Porter Bros & AC Paving)
 - a. Work is complete except for Flagg Twp FRM project.
 - b. Work completed: ~\$996,000. Remaining work: \$79,000.
8. County Crack Sealing (Contractor: Complete Asphalt Service Company)
 - a. Project complete.
 - b. Work completed: \$110,970.60. Remaining work: \$0
9. Flagg Twp Paving (Section 19-06138-00-RS) (Contractor: Rock Roads Companies)
 - a. Expect work to take place after August.
 - b. Work completed: \$0. Remaining work: \$323,759.
10. Rockvale Twp Paving (Section 19-21130-00-RS) (Contractor: Martin & Co)
 - a. Contracts executed. Work yet to be scheduled.
 - b. Work completed: \$0. Remaining work: \$181,148.
11. Rockvale Twp Paving (Section 19-21000-00-GM) (Contractor: Martin & Co)
 - a. Contracts executed. Work yet to be scheduled.
 - b. Work completed: \$0. Remaining work: \$255,958.
12. Oregon-Nashua Twp & Rockvale Twp & City of Oregon Paving of Daysville Rd (Contractor: Martin & Co)
 - a. Contracts executed. Work yet to be scheduled.
 - b. Work completed: \$0. Remaining work: \$186,646
13. County Striping (Contractor: Countryman, Inc.)
 - a. Work to take place between August 5th and September 27th.
 - b. Work completed: \$0. Remaining work: \$51,933

Road & Bridge Committee – Project Status Report
August 2019

14. Bridge Deck Sealing (Contractor: M&M Concrete, Inc.)
 - a. Project complete.
 - b. Work completed: \$19,510. Remaining work: \$0.
15. Freeport Rd Pipe Culverts & Grading (Day Labor) – 3 culverts replaced. 1 pending.
16. County Patching (Day Labor)
17. City of Oregon (6th Street Resurfacing)
 - a. Project nearly complete. Some manhole work remaining.
 - b. Work completed: ~\$39,000. Remaining work: ~\$1,000
18. City of Oregon 5th St & Jefferson St Resurfacing, Sidewalk and Curb & Gutter
 - a. Preliminary design given to Willett, Hofmann & Associates for review and comment.
 - b. Split out 6th St and 7th St work for 2019 project. Remainder after jail project.
19. 2019/2020 Bridge Inspections
 - a. Inspections to take place Fall 2019.

Ogle County Highway Department

Jeremy A. Ciesiel, P.E.
County Engineer

1989 IL Rt. 2, South
Oregon, IL 61061

Phone 815-732-2851
Fax 815-732-9094

TABULATION OF BIDS RECEIVED AUGUST 9, 2019 OGLE COUNTY

FULL-SIZE CREW CAB PICKUP TRUCK WITH TRADE-IN

<u>BIDDER</u>	<u>MODEL</u>	<u>BID WITH TRADE-IN</u>
Jeff Perry Autos; Rochelle, IL	2020 Chevrolet 2500	\$24,231.00
Bocker Auto Group, Freeport, IL	2020 Chevrolet 2500	\$27,500.00
Ken Nelson Auto, Dixon, IL	2020 GMC Sierra ¾-Ton	\$26,075.00

Ogle County Highway Department

Jeremy A. Ciesiel, P.E.
County Engineer

1989 IL Rt. 2, South
Oregon, IL 61061

Phone 815-732-2851
Fax 815-732-9094

TABULATION OF BIDS RECEIVED AUGUST 9, 2019 OGLE COUNTY

FULL SIZE ¾-TON or 1-TON 4x4 CHASSIS CAB WITH TRADE-IN

<u>BIDDER</u>	<u>MODEL</u>	<u>BID WITH TRADE-IN</u>
Jeff Perry Autos; Rochelle, IL	2020 Chevrolet 3500	\$18,091.00
Bocker Auto Group, Freeport, IL	2020 Chevrolet 3500	\$24,473.98
Ken Nelson Auto, Dixon, IL	2020 GMC Sierra 1-Ton	\$23,991.00