



Ogle County Highway Department Road & Bridge Committee Meeting Minutes

October 13, 2020

- I. Call to Order
 - A. Meeting called to order at 8:01 AM by Chairman Hopkins at the Ogle County Courthouse, Room 100.
Members present: Stan Asp, Dorothy Bowers, Lloyd Droege, Rick Fritz and Lyle Hopkins.
Others present: Patricia Nordman & Jeremy Ciesiel, County Engineer
Meeting also transmitted virtually using Zoom Meetings.

- II. Approval of Minutes
 - A. Reviewed September 8th Road & Bridge Minutes.
 1. Motion to approve minutes by – Rick Fritz
 2. Motion seconded by – Dorothy Bowers
 3. Vote – All in favor

- III. Reviewed Bills and Payroll
 - A. Motion to approve Highway Dept bills, credit card and payrolls by – Dorothy Bowers
 - B. Motion seconded by – Stan Asp
 - C. Vote – All in favor

- IV. Received Bids
 - A. None this month

- V. Business & Communications
 - A. Unfinished Business
 1. COVID-19 Update: The Highway Department is currently at full staff. There have been no reported positives or quarantines since our last meeting. As of October 5th, while still split into two crews, we are now all working the same shift hours.
 2. Project Status Report (see attached)
 3. The Road & Bridge tour is scheduled for Tuesday, October 14th.

 - B. New Business
 1. I.A.C.E. Legislative Committee – No update
 2. I.A.C.E. Policy Committee – No update

3. 2020 Salt Bid Results – Ogle County’s salt bid result was \$60.03 per ton. This is \$15.02 per ton less than last year.
4. Road Jurisdiction Transfers – The County Engineer explained that while there are laws in place that automatically transfer jurisdiction of roadways from townships to municipalities when the roadway falls within a municipal boundary, no such mechanism exists for County highways within municipalities. While Ogle County has transferred jurisdiction of a number of County highways to municipalities, there are still a few within municipal boundaries. The County Engineer went over what would be needed to transfer jurisdiction of these roadways to the municipalities.
5. Next Meeting – **Tuesday, November 10, 2020, @ 8:00 AM,**
Ogle County Courthouse, Room 100
Lettings: No lettings

VI. Public Comment

- A. Dorothy Bowers wished Patt Nordman a Happy Birthday. Patt Nordman then wished Lyle Hopkins a Happy Birthday.

- VII. Meeting adjourned at 8:46 A.M. by Chairman Hopkins.
Minutes submitted by Jeremy A. Ciesiel, PE



Ogle County Highway Department

Road & Bridge Committee

Project Status

October 2020 Project Status

1. 2020 Structure Repairs – Various Roads (19-00323-01-BR) (Contr: Martin & Company)
 - a. Work yet to be scheduled. Completion date: 10/29/2021
 - b. Work complete: \$5,400 Remaining work: \$128,297
2. Water Road Bridge Replacement (Section 08-03119-00-BR) (Contr: Curnyn Const.)
 - a. Bridge complete and road open. Waiting for new landscaping to establish.
 - b. Work complete: \$271,005. Remaining work: \$0.
3. Mt Morris Rd Gutter Relocations (Section 17-00318-00-CG) (Contr: Martin & Company)
 - a. Concrete, paving and excavation work complete. Landscaping remaining.
 - b. Work complete: \$344,012. Remaining work: \$0
4. Freeport Rd Overlay (13-00316-00-RS) (Contr: Martin & Company)
 - a. Contract complete.
 - b. Work complete: \$545,513. Remaining work: \$0
5. Pines Rd Overlay (Section 17-00315-00-RS) (Contr: Martin & Company)
 - a. Project is complete.
 - b. Work complete: \$471,120. Remaining work: \$0.
6. County Seal Coat (Section 20-00000-02-GM) (Contr: Civil Constructors)
 - a. Seal coat application complete.
 - b. Work complete: \$457,901. Remaining work: \$0
7. Township/Village Seal Coat (Section 20-XX000-00-GM) (Contr: Civil Constructors)
 - a. Seal coat application complete.
 - b. Work complete: \$1,400,775. Remaining work: \$0
8. County Crack Sealing (Sec 20-00000-04-GM) (Contr: Patriot Pavement Maintenance)
 - a. Work completed in late September and early October.
 - b. Work complete: ~\$109,000. Remaining work: \$0
9. Flag Twp Paving – Indian Trail & Centerview Subs (Section 20-06000-01-GM)
 - a. Contractor: Rock Road Companies. Project complete.
 - b. Work complete: \$166,663. Remaining work: \$0
10. Flag Twp – Thorpe Road/ Klondike Rd Reconstruction (Section 20-06139-00-WR)
 - a. Project complete Monitoring new landscaping for growth.
 - b. Work complete: \$282,162. Remaining work: \$0
11. Rockvale Twp Paving – Pleasant Grove Rd (Section 20-21000-00-GM)
 - a. Contractor: Martin & Company Excavating. Project complete.
 - b. Work complete: \$78,199. Remaining work: \$0.
12. Rockvale Township CIR – Deer Path Rd (Section 20-21131-00-RS)
 - a. Contractor: Martin & Company Excavating.
 - b. Work complete: \$211,208. Remaining work: \$0.
13. Oregon-Nashua Twp Paving – Oregon Trail Rd (Section 20-26129-00-RS)
 - a. Contractor: Martin & Company Excavating. Project complete.
 - b. Work complete: \$207,375. Remaining work: \$0.

Road & Bridge Committee Agenda
October 13, 2020

14. City of Oregon Curb & Gutter, Sidewalk and Street Resurf. (Martin & Co Excavating)
 - a. Majority of project complete. Will complete the Jefferson St/6th St intersection when jail site work is under way.
 - b. Work complete: ~\$284,090. Remaining work: \$11,000.
15. County Striping (Contractor: Countryman, Inc.)
 - a. Work began the week of September 1st.
 - b. Work complete: \$52,744. Remaining work: \$0.
16. Meridian Rd Box Culvert Deck Repair (Contractor: Martin & Company)
 - a. Project complete.
 - b. Work complete: \$29,850. Remaining work: \$0.
17. Mt. Morris Rd Pipe Culverts & Grading (Day Labor)
18. Meridian Rd Pipe Culverts & Grading (Day Labor)
19. County Patching (Day Labor)
20. 2019/2020 Bridge Inspections
 - a. Inspections complete and submitted to IDOT.
 - b. Summary reports complete and distributed.

Total 2020 work under contract: \$4,958,214
Total 2020 contracted work completed: \$4,818,917
Remaining 2020 contracted work: \$139,297